GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department - HNSS Project – Phase. II – To accord sanction for 2nd Revised Administrative approval – Orders – Issued.

WATER RESOURCES (Proj.III) DEPARTMENT

G.O.RT.No. 154 Dated: 25-02-2016

Read the following:-

1) GO Ms No.186, I & CAD (PW:Maj.Irri.VI) Dept., dated:15.10.2005,
2) GO Ms No.3, Irrigation & CAD (PW.Maj.Irri.VI) Dept., dt:03.01.2007,
3) From Chief Engineer, NTR TGP, Tirupati Lr. No. CE/NTRTGP/ TS/ T2/F. HNSS Phase-II/Revised Estimates, Dated:24-11-2015.
4) From the Chief Engineer, NTR TGP, Tirupathi, Lr.No.CE/NTRTGP/TS/ T2/F.HNSS Phase-II/Revised Estimates, Dt:09.12.2015.
5) From the Supt. Engineer, HNSS Circle No.2, Ananthapuramu, Lr o.SE/HNSS.2/DB/ATP/DB/TO/ATO.1/FM.I/Ph.II/147M, dt:24.01.2016.

&&&&

O R D E R:

1. In the reference 1st read above, the Government have accorded Administrative approval for Rs.1880.00 Crores for excavation of the balance length of HNSS Canal from Km 216.00 to Km 565.00 and formation of 5 Reservoirs at Gollapalli, Marala, Cherlopalli in Ananthapur District, Srinivasapuram Reservoir in Kadapa District and Adavipalli Reservoir in Chittoor District to provide irrigation facilities to 4.045 Lakh acres in the Districts of Kadapa, Ananthapur and Chittoor Districts of Rayalaseema and to provide drinking water to a population of 23.00 Lakhs.

2. In the reference 2nd read above, the Government have accorded 1st revised administrative approval for Rs.4076.00 crores for the construction of Handri Niva Sujala Sravanthi Project.

3. In the references 3rd and 4th read above, the Chief Engineer, NTR TGP, Tirupati has requested the Government to accord 2nd Revised Administrative approval for HNSS Phase II for an amount of Rs.7340.86 Crores. The Chief Engineer, NTR TGP, Tirupati has informed that the present proposal of seeking 2nd Revised Administrative approval is due to the following reasons:

1. Due to delay in Land Acquisition process and due to enhanced rates of compensation for acquired lands.

2. Due to revision of estimates as per current SSR and increase in number of CM & CD works and increase of quantities as per approved of designs and drawings.

3. Due to additional amounts deposited in favour of other departments i.e., NHAI, Railways, APGENCO and Forest Department etc for construction of Bridges, Sub stations for pump houses and for acquisition of forest lands etc.,

4. Due to price escalation charges, Bank Guarantees commission charges and insurance charges for beyond the agreement period according to G.O.Ms.No.22, I & CAD (Reforms) Dept., Dated:23.02.2015 and its guidelines.

5. Due to cost increase in rates etc., and additional items arises during execution of works.

Contd..2

4. The Government after careful examination of the proposal of Chief Engineer, NTR TGP, Tirupati hereby accord 2nd Revised Administrative Approval for an amount of **Rs.7340,86,70,000/- (Rupees Seven thousand Three hundred and forty Crores Eighty six Lakhs Seventy thousand only)** along with deletion under 60 C of APDSS and entrustment to various Agencies for the work of "HNSS Phase II".

5. The above expenditure is chargeable to the Head of Account "4700-01-MH(137)-GH(11)-SH(26)&(27)-530-531OE".

6. The Chief Engineer, NTR TGP, Tirupati shall take further necessary action accordingly.

7. This order issues with the concurrence of Finance (FMU.WR.II) Department vide their UO No.48022/65/FMU.WR.II/16,dated:25-02-2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, NTR TGP, Tirupati, Chittoor District.
Copy to:
The Accountant General, A.P., Hyderabad.
The Director of Works & Accounts, A.P., Hyderabad.
The District Treasury Officer, Ananthapuramu/Chittoor Dists.,
The P.S. to Special Secretary to Chief Minister.
The P.S. to Minister (Water Resources Dept.)
The P.S. to Principal Secretary to Govt. (W.R.D.)
The Finance (FMU-W.R.-II) Department.
The General Administration (Cabinet) Department.
(with reference to their U.O.No.364/2016, dt.18-02-2016)
File No.88018/Proj.III/HNSS Ph.II/RE/2015
S.F/S.C.

// FORWARDED :: BY ORDER //

SECTION OFFICER